

Construction Waste Management (CWM) Plan

NOTE: This sample form may be used to assist in documenting compliance with the waste management plan.

Project Name: _____
 Project Address: _____
 Permit Number: _____
 Project Manager: _____
 Waste Hauling Company: **Athens Services**
 Contact Name: _____

All Subcontractors shall comply with the project's Construction Waste Management Plan.

All Subcontractor foremen shall sign the CWM Plan Acknowledgement Sheet.

Subcontractors who fail to comply with the Waste Management Plan will be subject to back charges or withholding of payment, as deemed appropriate. For instance, Subcontractors who contaminate debris boxes that have been designated for a single material type will be subject to back charge or withheld payment, as deemed appropriate.

1. The project's overall rate of waster diversion will be _____%. **(65% minimum)**
2. This project shall generate the least amount of waster possible by planning and ordering carefully, following all proper storage and handling procedures to reduce broken and damaged materials and reusing materials whenever possible. The majority of the waste that is generated on this jobsite will be diverted from the landfill and recycled for the other use.
3. Spreadsheet 1, enclosed, identifies the waste materials that will be generated on this project, the diversion strategy for each waste type and the anticipated diversion rate.
4. Waste prevention and recycling activities will be discussed at the beginning of weekly subcontractor meetings. As each new subcontractor comes on-site, the WMP Coordinator will present him/her with a copy of the CWM plan and provide a tour of the jobsite to identify materials to be salvaged and the procedures for handling jobsite debris. All Subcontractor foremen will acknowledge in writing that they have read and will abide by the CWM plan. Subcontractor Acknowledgment Sheet enclosed. The CWM plan will be posted at the jobsite trailer.
5. Salvage: Excess materials that cannot be used in the project, nor returned to the vendor, will be offered to site workers, the owner, or donated to charity if feasible.
6. **Athens Services Company** will provide a commingled drop box at the jobsite for most of the construction waste. This commingled drop boxes will be taken to [Sorting Facility Name and Location]. The average diversion rate for commingled waste will be 65 %. As site conditions permit, additional drop boxes will be used for particular phases of construction (e.g., concrete and wood waste) to ensure the highest waste diversion rate possible.
7. In the event that the waste diversion rate achievable via the strategy described in (6) above, is projected to be lower than what is required, then a strategy of source-separated waster diversion and/or waster stream reduction will be implemented. Source separated waste refers to jobsite waste that is not commingled, but instead allocated to a debris box designated for a single material type, such as clean wood or metal. **NOTES:** *Waster stream reduction refers to efforts taken by the builder to reduce the amount of waste generated by the project to below four (4) pounds per square foot of building area. When using waste stream reduction measures, the gross weight of the product is subtracted from a base weight of four (4) pounders per square foot of building area. This reduction is considered additional diversion and can be used in the waste reduction percentage calculations.*
8. **Athens Services Company** will track and calculate the quantity (tons) of all waste leaving the project and calculate the waste diversion rate for the project. Athens Services Company will provide Project Manager with an updated monthly report on gross weight hauled and the waste diversion rate being achieved on the project. Athens Services Company monthly report will track separately the weights and diversion rates for commingled debris and for each source-separated waste stream leaving the project. In the event that **Athens Services Company** does not service any or all of the debris boxes on the project, the Athens Services Company will work with the responsible parties to track the material type and weight (in tons) in such debris boxes in order to determine waste diversion rate for those materials.
9. In the event that Subcontractors furnish their own debris boxes as part of their scope of work, such Subcontractors shall not be excluded from complying with the CWM plan and will provide **Athens Services Company** weight and waste diversion data for their debris boxes.
10. In the event that site use constraints (such as limited space) restrict the number of debris boxes that can be used for collection of designated waste the project Superintendent will, as deemed appropriate, allocate specific areas onsite where individual material types are to be consolidated. These collections points are not to be contaminated with non-designated waste types.
11. Debris from jobsite office and meeting rooms will be collected by **Athens Services Company**. **Athens Services Company** will, at a minimum, recycle office paper, plastic, metal and cardboard.

TRASH AND RECYCLING SERVICE FOR BUSINESS AND INDUSTRY



COMPETITIVE, NON-EXCLUSIVE FRANCHISE HAULER APPROVED TO OPERATE IN POMONA (ORDINANCE 4085)

Athens Services Company can provide price quotes for commercial weekly bin service and/or rolloff service, for any location in Pomona. Typical “bins” are 3 cubic yard metal dumpsters and “rolloffs” are 20-foot long metal containers, ranging in size from 20 to 50 cubic yards of capacity. Athens Service Company can also provide bin rental services for residential customers.

ATHENS SERVICES
14048 Valley Boulevard
City of Industry, CA 91716
888-336-6100
www.athenservices.com

***Note: per Ordinance 4225, haulers not on the list are prohibited from operating in Pomona.
Revised: 07/01/2016***